TCOMM911 In-Building ERCES UL Validation Checklist v1.1

No.	Title	Value (or √ / Yes / No / N/A)		Pass/Fail Criteria	Pass/Fail		
1	Performance of the procedures o execution of the rebroadcast agree	outlined in this checklist serves to validate the operation of an ERCES (BDA/DAS) on TCERN. Satisfaction of the testing requirements permits the eement.					
2	Sequence						
	 DAS Inventory and Documentation Isolation Testing DL Testing Donor Site UL Testing BDA UL Testing TDI Testing Sign-off 						
3	Required tools and materials						
	 2 configured portable test radios Calibrated spectrum analyzer Portable radio test antenna for spece RF test jumper Signal generator SW 20dB attenuator RF adapter kit Laptop computer Ethernet Cable Crossover cable adapter 	ctrum analyzer					
4	Table of Values						
4.1	Inventory	[
4.1.1	BDA location						
4.1.2	BDA model						
4.1.3	BDA firmware						
4.1.4	Vendor confirms all DAS antennas connected						
4.1.5	Fiber infrastructure make and model (both head-end and remotes)						
4.1.6	Number of fiber remotes						
4.1.7	Donor antenna location						
4.1.8	Donor antenna type						
4.1.9	Donor antenna gain	dBi	dB		dBd	_	
			2.15		-2.15		
4.1.10	Donor antenna azimuth						
4.1.11	Expected donor site			DAS Port Attenuator		-	
4.1.12	Inline attenuator value	Donor Port At	ttenuator (dB)	(dB)	DAS Duplexer UL Attenuator (dB)	_	
			0	0	0		
4.2	BDA Configuration	[
4.2.1	Verify filters					All filters complete	
4.2.2	Configured DL gain						
4.2.3	Configured UL gain	Easture present/active					
4.2.4	Verify UL AGC/ALC	if new BDA					
4.2.5	Verify UL squelch configured					if new BDA	
4.3	Isolation	Signal Generated	Signal Recorded				
131	Isolation Results - DI	(+0 - +10dBm)	Donor Side (dBm)	ls	olation - Downlink (dB)	lso - May Gain > 20dB	

5.2	DL receive east of building with DAS off (dBm)	
5.3	DL receive south of building with DAS off (dBm)	
5.4	DL receive west of building with DAS off (dBm)	
5.5	DL receive at fire panel with DAS off (dBm)	
5.6	DL receive at ground level elevator lobby with DAS off (dBm)	
5.7	DL receive at fire panel with DAS on (dBm)	
5.8	DL receive at ground level elevator lobby with DAS on (dBm)	
6	Technician Sign-off	
6.1	DAS vendor point of contact name	
6.2	DAS vendor point of contact email	
6.3	TCOMM 911 Technician	
6.4	Date	

4.1	Inventory:		Comments: WRITE TEST RESULTS IN CHECKLIST TAB
4.1.1	BDA location	Document floor, room number, any supplemental info to find and access DAS BDA	
4.1.2	BDA model	Document BDA model number	
4.1.3	BDA firmware	If available, document installed firmware version(s)	
	Vendor confirms all DAS antennas	This is just a question, "Are all the DAS antennas connected and working?" Testing cannot proceed without	
4.1.4	connected	everything being hooked up and working.	
4.1.5	Fiber infrastructure make and model #	If there are fiber remotes, what is the fiber interface make and model number	
416	Number of fiber remotes	Document total number of fiber remotes connected to BDA through fiber interface	
4.1.7	Donor antenna location	Document location as well as any supplemental info to find and access donor antenna	
4.1.8	Donor antenna type	Yagi, Panel, Dish, Corner reflector, Omni	
1.1.0	Donor antenna gain (indicate dBd or	If known required for new systems. If unknown use 9dB for yagi antennas	
4.1.9	dBi)	10dB for corner reflectors, 15dB for parabolic	
4 1 10	Donor antenna azimuth	Degrees Clockwise from True North (0°) e.g. 90° is due East	
4.1.10	Expected donor site	To be supplied by TCOMM 911 Email RadioHelpDesk@TCOMM911 org	
4.1.11	Inline attenuator value	If there is an inline attenuator, document its value in dB here	
4.1.12	BDA Configuration:		
7.2		Refer to frequency lists supplied by TCOMM911 Email RadioHelpDesk@TCOMM911 org	
		Refer to requercy lists supplied by reolations in Entail Radionelpbesk@reolations in org	
		New construction or retrofits require channelized configuration, with a maximum channel width of 300 kHz	
421	Verify filters	and a maximum of 3 channels per filter	
7.2.1	verily inters		
		Wideband exerction may be normitted for existing equipment. Contact TCOMM011 via Email @	
		RadioHelpDesk@TCOMM911 org	
422	Configured DL gain	If different DL gain values are configured, document the greatest value	
4.2.2		If different LL gain values are configured, document the greatest value	
4.2.3	configured UL gain	If unrecent on a facture. Described for new construction or greatest value	
4.2.4	Verify UL AGC/ALC	If present as a feature. Required for new construction or new electronics. If options are available, must be	
4.0.7		configured in fastest attack mode (mode 3).	
4.2.5	Verity UL squelch configured	If present as a feature. Required for new construction or new electronics.	
4.3	Isolation		
		DL Isolation Test	IT DAS headend does not support direct connection to Server/Mobile
		Connect Signal Generator to DAS cable infrastructure. (cable disconnected from port on BDA labeled	ports, provide documentation from DAS OEM on Isolation test procedure.
		DAS/MOBILE/SVC). Keep any DAS attenuation connected to the DAS cable, attenuation is part of the	
		effective isolation.	
		Connect Spectrum Analyzer to Donor cable infrastructure (cable disconnected from nort on BDA labeled	
		DONOR/BTS) Keep any donor attenuation connected to the donor cable attenuation is part of the	
		effective isolation	
		 If fiber infrastructure is present, confirm with DAS OEM input of +0dBm is acceptable for fiber point of 	
		interface	
		• Concrete DL test signal between 851-859 MHz on unused frequency at +0 dBm (or value confirmed with	
		• Generate DL test signal between 851-859 MHz on unused frequency at +0 dbin (or value commined with DAS vender)	
		DAS vendor)	
		 Measure receive of generated signal via donor antenna connected to spectrum analyzer 	
4.3.1, 4.3.2	Isolation Results	UL Isolation Test	
		• Connect Signal Generator to Donor cable infrastructure (cable disconnected from port on BDA labeled	
		DONOR/BTS). Keep any donor attenuation connected to the donor cable, attenuation is part of the	
		effective isolation.	
		Connect Spectrum Analyzer to DAS cable infrastructure (cable disconnected from port on BDA labeled	
		DAS/MOBILE/SVC). Keep any DAS attenuation connected to the DAS cable, attenuation is part of the	
		effective isolation.	
		• Generate UL test signal between 806-814 MHz on unused frequency at +0 dBm (or value confirmed with	
		DAS OEM)	
		 Measure receive of generated signal via DAS connected to spectrum analyzer 	
		 Document lower (worse isolation) of two tests (Generated signal - measured value = isolation) e.g. 	
		(+0dBm - (-103dBm) = 103dB of isolation	
		 Passing requires Isolation of 20dB greater than maximum gain (iso - max gain) > 20dB 	
		DONOR ANTENNA	
		BDA	
		DONOR DAS	
4.3.1.1	Isolation Diagram	DIAGRAM SHOWS	
		TEST. REVERSE	
		CONNECTIONS FOR UL ISO TEST	
		DAS ANTENNA DAS ANTENNA	
		SIGNAL GENERATOR	
		DAS CONTINUES	
		SPECTRUM ANALYZER	
4.4	DL Testing		
		Connect spectrum analyzer to cable (including inline attenuator) from BDA donor port. The goal is to	
		measure what the BDA receives.	
4.4.1	DL receive at BDA donor input	Record dBm of control channel with spectrum analyzer resolution bandwidth of at least 15kHz but no more	
		than 50kHz	



		SPECTRUM ANALYZER	
4.5	DAS UL testing		Requires test radio with conventional transmission option
4.5.1	Measure max UL input to BDA	Connect spectrum analyzer to cable from BDA DAS port Transmit for at least 10 seconds from hip height with a test radio TRANSMITTING IN CONVENTIONAL directly under the closest DAS antenna Record dBm of UL transmission with spectrum analyzer resolution bandwidth (RBW) of at least 15 kHz but no more than 50kHz	
4.5.1.1	Measure max/min UL input to BDA diagram	Image: set of	
4.5.2	Measure min UL input to BDA	Connect spectrum analyzer to cable from BDA DAS port To choose a minimum power transmission location, either ask DAS vendor to identify lowest DL receive area or choose a location equidistant between two DAS antennas Transmit for at least 10 seconds Record dBm of UL transmission with spectrum analyzer resolution bandwidth (RBW) of at least 15 kHz but no more than 50kHz	

			r
4.5.3	Measure max UL output of BDA (verifying AGC)	****Must use at least 20dB 5W attenuator, connecting high power to spectrum analyzer**** With attenuator, connect spectrum analyzer to BDA Donor port Transmit for at least 10 seconds from hip height with a test radio directly under the closest DAS antenna Record dBm of UL transmission with spectrum analyzer resolution bandwidth (RBW) of at least 15 kHz but no more than 50kHz Don't forget to add the 20dB back in to the dBm value from the attenuator Confirm UL AGC if configured is limiting output per channel Confirm per channel power out is less than +37dBm, including donor cable loss and donor antenna gain	
4.5.3.1	Measure max/min UL output of BDA diagram	HHHHH Image: Constant ten image: Constan	
4.5.4	Measure min UL output of BDA	****Must use at least 20dB 5W attenuator, connecting high power to spectrum analyzer*** With attenuator, connect spectrum analyzer to BDA Donor port To choose a minimum power transmission location, either ask DAS vendor to identify lowest DL receive area or choose a location equidistant between two DAS antennas Record dBm of UL transmission with spectrum analyzer resolution bandwidth (RBW) of at least 15 kHz but no more than 50kHz Don't forget to add the 20dB back in to the dBm value from the attenuator	
4.5.5	Max ERP from donor antenna	Confirm: (Peak UL signal from 4.5.3) - (attenuation, donor cable loss) + (donor antenna gain) < +37dBm If cable and connector loss unknown, estimate 2dB/100 ft.	
4.5.6	Measure UL squelch	****Must use at least 20dB 5W attenuator, connecting high power to spectrum analyzer**** Connect spectrum analyzer Set spectrum analyzer to wider than the entire uplink band, i.e. 800-825 MHz Compare the out-of-band noise floor output to the in-band noise. The system uplink gain should be diminished by the UL squelch value. (In-band Noise) - (Out-of-band Noise Floor) = Squelched uplink gain Squelched uplink gain should equal (uplink gain - squelch) e.g. (-50dBm) - (-95dBm) = Squelched UL Gain = 45dB UL Gain (75dB) - Squelch(30dB) = Squelched UL Gain= 45dB	
4.5.6.1	Measure UL squelch diagram	DOROR ANTENNA	
4.5.7	Confirm UL noise meets FCC 90.219.d.6.ii requirement	Continue setup of 4.5.4. Change RBW to 10kHz. Confirm: (Peak UL noise signal) - (insertion, donor cable loss) + (donor antenna gain) < -43dBm	
4.5.8	Expected noise RX at Donor Site	Following setup of 4.5.5, document peak UL power with squelch applied, if applicable. UL noise ERP = 4.6.5.2 Expected Noise RX at donor = (UL noise ERP) - (Path loss 4.4.2)	
4.5.9	Estimate max UL receive at donor site with calculated path loss	Max UL output (4.5.3) - Path loss (4.4.2) = Estimated Max UL receive	
4.5.10	Estimate min UL receive at donor site with calculated path loss	Min UL output (4.5.4) - Path loss (4.4.2) = Estimated Min UL receive	
4.6 4.6.1	TDI testing Comms check 3', 15', 30' from all emergency egress	DAS must be configured and on. TDI may manifest between the threshold of the DAS and the macro. DAQ of less than 3.0 indicates failure	
4.6.1.1	Test channel signal strength at 3' if 4.6.1 failure	Configure BDA with additional filter for test channel with same gain as other DL channels Generate test transmission on test channel to be amplified through DAS. Compare signal from DAS with Macro signal at TDI trouble locations. Dominant or near-dominant DAS signal at the exterior of the building is not allowed.	

4.6.1.2	Test channel signal strength test diagram	DNOR ANTEINA	
4.7	Donor site UL testing	(TO BE COMPLETED AT VALIDATION WITH TCOMM 911) Connect spectrum analyzer to receive multicoupler at donor site.	(TO BE COMPLETED AT VALIDATION WITH TCOMM 911)
4.7.1	RX noise floor value with DAS off	Set frequency span to entire uplink band, 768-806 MHz Monitor noise floor and document received value	Ϋ́Υ
4.7.2	BDA on/off test to verify no noise rise	Turn on DAS BDA confirm UL amplification with BDA software Assess donor site spectrum noise floor Turn off DAS BDA Confirm no appreciable decrease of donor site noise floor with BDA off No noise floor contribution is acceptable	(TO BE COMPLETED AT VALIDATION WITH TCOMM 911) This will be performed but more important will be the results from 4.6.6 to address gradual noise rise
4.7.3	Max UL receive	Connect spectrum analyzer to receive multicoupler at donor site. Set frequency span to entire uplink band, 768-806 MHz Transmit for at least 10 seconds from hip height with a test radio directly under the closest DAS antenna Record dBm of UL transmission with spectrum analyzer resolution bandwidth (RBW) of at least 15 kHz but no more than 50kHz Any value greater than -63dBm is not accepted. After 2 seconds, AGC should be engaged. At this point, any value greater than -75dBm is not accepted.	(TO BE COMPLETED AT VALIDATION WITH TCOMM 911)
4.7.3.1	Max/Min UL receive diagram	TRUSTITE TROM HIP HEIGHT	(TO BE COMPLETED AT VALIDATION WITH TCOMM 911)
4.7.4	Min UL receive	Connect spectrum analyzer to receive multicoupler at donor site. Set frequency span to entire uplink band, 768-806 MHz To choose a minimum power transmission location, either ask DAS vendor to identify lowest DL receive area or choose a location equidistant between two DAS antennas Transmit for at least 10 seconds from hip height Record dBm of UL transmission with spectrum analyzer resolution bandwidth (RBW) of at least 15 kHz but no more than 50kHz Repeat this step over at least 5 low signal locations No minimum value so long as DAQ is greater than 3.0	(TO BE COMPLETED AT VALIDATION WITH TCOMM 911)
5 5.1	Characterizing Building Attenuation DL receive north of building with DAS	((TO BE COMPLETED AT VALIDATION WITH TCOMM 911)	
5.2	DL receive east of building with DAS off		
5.3 5.4	DL receive south of building with DAS		
5.4	DL receive at fire panel with DAS off	For each of these items, using either the TCOMM 911 technician's spectrum analyzer or the DAS vendor's,	
5.6	DL receive at ground level elevator	record the local simulcast sub-system control channel signal strength.	
5.7	DL receive at fire panel with DAS on		
5.8	DL receive at ground level elevator lobby with DAS on		
6	Technician Sign-off		
6.1	DAS vendor point of contact name		
6.3	Radio operator technician name		
6.4	Date		